


EXTENSION OF TIME PROPOSAL


1	Name of Work	Improvements and Development of roads and drains in ward no -02 chowdeshwari ward of yelahanka Sub division *
2	Amount of Work Portion	Rs. 98.92 lakhs
3	Estimated Cost	Rs. 99.000 lakhs
4	Name of Contractor	M/s KRIDL
5	Agreement No	EE(YNK D) /W O/ 0004 /2020-21 Dt ; 2-5-2020
6	No and date under which work order issued	EE(YNK D) /W O/ 0004 /2020-21 Dt ; 2-5-2020
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	3/8/2020
9	Date of receipt of application in the sub division office	3/8/2020
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Road formation work and laying 14.8 for bed
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	44 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	44 days
19	Cost of work charged establishment charged on the work after the expiry of original period.	

20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	no penalty should be imposed.


Assistant Engineer


Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64


Executive Engineer
Yelahanka Division Bangalore-64
ಬೆಂಗಳೂರು - 560064


ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕಾ ಡಿವಿಷನ್
ಬೆಂಗಳೂರು - 560064